

Status of Measure J Projects

Date: January 10, 2013  
To: Measure J Committee  
From: David J. Barakian *DJB*

Manager      Project No.  
Vicki

**1. Pavilion Kitchen Equipment:** Patrick has given 1 quote to Vicki. She is getting 2 additional quotes, and Vicki will be completing a requisition in January.

Patrick

**2, 4 & 16. Desert Highland Light Poles/Fixtures Replacement, Ruth Hardy Park Security Lighting, Light Poles (30) – Raise Footings Citywide:** Staff is meeting with Ralph Raya January 17 to get specifications for poles and electrical. Design to start in February, bid in March, complete in July.

Savat

**5 & 11. Desert Highland Small Parking Lot Repairs, Demuth, Ruth Hardy, and Desert Highland Parking Lot Repair:** Design to begin in January. Project bid in March and completed in June.

Rick

**6. Dog Park Improvements:** Ongoing work-fence painting occurring now and to be completed in January.

Rick

**7. Sidewalk Replacement in Parks Citywide:** Listing repair locations completed. To bid in February. Construction to begin in March.

Patrick

**8. Demuth Park- Softball Field Wiring Replacement:** Bidding in February for undergrounding work. In house work to start in August due to baseball schedules.

Vicki, Patrick & Al

**9. Demuth Gymnasium Floor Repairs:** Gathering materials now. To bid in March and completion in April.

Patrick

**10. Sunrise Park Water Valve Replacement:** Staff to meet with DWA on January 15. To bid in February/March. Completion in April.

Rick

**12. Stadium Fencing Repairs & Water Turtles:** Getting bids now, currently have one and two more on the way. Purchase Order in the first week of February. Fence work to be completed by early March, turtles by the end of March.

Rick

**13. Replace 20 Trees-Palm Canyon, Indian Canyon, and Sunrise Park:** List is completed. Complete specification with Architect in February. Award of contract in April. Work to begin in July/August due to the majority of the work is downtown.

Patrick

**14. Village Green- Electrical Meter Panel Replacement:** Southern California Edison contacted, work to be done in house and completed by March.

Engineering/Al

**15. Downtown/Uptown Crosswalks:** Going to Council to verify location and authorize bids January 16. Purchase lights in February. Project will be bid in March and awarded in April. Completed by summer.

Savat

**17. Traffic Signal & Queing Study (Sunrise @ Ralph's Ctr):** Part of speed study proposals received. Interviews are scheduled for January 23. Award in February. Study to be complete in March.

**18. Lighting – Replace Underground Electrical Downtown (P.C.):**  
Dave and Jay to meet with David Ready.

cc: Jay Thompson  
Vicki Oltean  
Patrick Sweeney  
Rick Minjares  
Savat Khamphou  
Curt Watts  
David Ready  
File