



**MEASURE J PROJECT STATUS**

# MEASURE J PROJECT STATUS



<b>DOG PARK FENCES PAINTED</b>	<b>Completed March 2013</b>
<b>DEMUTH PARK GYMNASIUM ROOFING</b>	<b>Completed June 2013</b>
<b>TRAFFIC SIGNAL &amp; QUEING STUDY</b>	<b>Completed July 2013</b>
<b>PAVILION KITCHEN EQUIPMENT INSTALLED</b>	<b>Completed August 2013</b>
<b>SUNRISE PARK WATER VALVE REPLACEMENT</b>	<b>Completed August 2013</b>
<b>STADIUM FENCING REPAIRS</b>	<b>Completed August 2013</b>

# MEASURE J PROJECT STATUS



## SEPTEMBER

### DEMUTH PARK SOFTBALL FIELD WIRING REPLACEMENT

Completion scheduled

September 2013

### VILLAGE GREEN - ELECTRICAL METER PANEL REPLACEMENT

Completion Scheduled

September 2013

### STREET OVERLAY AND RECONSTRUCTION

Scheduled construction begins

September 2013

# MEASURE J PROJECT STATUS



## OCTOBER

### SLURRY SEAL

Completion scheduled

October 2013

### DESERT HIGHLAND SMALL PARKING LOT REPAIRS

Completion scheduled

October 2013

### SIDEWALK REPLACEMENT IN PARKS CITYWIDE

Completion scheduled

October 2013

### DOWNTOWN/UPTOWN CROSSWALKS

Out to bid

October 2013

# MEASURE J PROJECT STATUS



## NOVEMBER

### **PALM TREE REPLACEMENT - PALM CANYON, INDIAN CANYON, SUNRISE PARK**

**Completion scheduled**

**November 2013**

### **STREET OVERLAY AND RECONSTRUCTION**

**Completion scheduled**

**November 2013**

# MEASURE J PROJECT STATUS



## DECEMBER 2013

### RAISE FOOTING ON DOWNTOWN LIGHT POLES

Completion scheduled

December 2013

### RUTH HARDY PARK PARKING LOT REPAIR

Completion scheduled

December 2013

### DOWNTOWN/UPTOWN CROSSWALKS

Completion scheduled

December 2013

# MEASURE J PROJECT STATUS



## **FEBRUARY 2014**

**DESERT HIGHLAND LIGHT POLES**  
Completion scheduled

**February 2014**

**RUTH HARDY PARK SECURITY LIGHTING**  
Completion scheduled

**February 2014**

## **MARCH 2014**

**LIGHTING -**

**REPLACE UNDERGROUND ELECTRICAL DOWNTOWN**  
Completion scheduled

**March 2014**