Status of Measure J Projects

Date: February 14, 2013
To: Measure J Committee
From: David J. Barakian

RECEIVED
CITY OF PALM SPRINGS
2013 FEB 21 AM 11: 19
FINANCE DEPARTMENT

Manager	Project No.
Patrick	**2, 4 & 16. Desert Highland Light Poles/Fixtures Replacement, Ruth Hardy Park Security Lighting, Light Poles (30) – Raise Footings Citywide:** Staff is meeting with Ralph Raya January 17 to get specifications for poles and electrical. Design to start in February, bid in March, complete in July. Qualified lighting manufacturers received revised decorative down town light pole specifications on January 15th. City should receive proposals within thirty days. **Received proposal from MRC Engineering (Ralph Raya) for professional design services and we are preparing Consulting Services Agreement for Procurement.**
Savat	**5 & 11. Desert Highland Small Parking Lot Repairs, Demuth and Ruth Hardy, Parking Lot Repair:** Design to begin in January. Project bid in March and completed in June. (01/21/13) Will begin working on specifications for Desert Highland Large parking lot next week. This project is funded by CDBG. These specifications will then be used as a template for the other parking lot repairs. **Scheduled to visit parking lots on 2/19/2013 to determine work necessary and obtain preliminary cost estimates.**
Rick	**6. Dog Park Improvements:** Ongoing work-fence painting occurring now and to be completed in January. Fence painting is on-going, and about half complete. Paint could not proceed for approximately 1 week because the temperatures were so cold the paint wouldn't flow in the sprayer. The Mechanic doing the work is injured and not able to work. Staff is getting price from D&D painting on their blanket purchase order. Options will be to either pay D&D to complete or put off completion until February. **Fence painting is on-going and target completion is still on schedule to be finished by the end of February.**
Rick	**7. Sidewalk Replacement in Parks Citywide:** Listing repair locations completed. To bid in February. Construction to begin in March. Brief meeting on 1/14/13 with engineering staff to discuss the drafting of the specifications, previous specifications prepared by Engineering will be modified to accommodate this project 1/16/13. **Staff preparing specifications to be complete on schedule February 28.**
Patrick	**8. Demuth Park- Softball Field Wiring Replacement:** Bidding in February for undergrounding work. In house work to start in August due to baseball schedules.
Vicki, Patrick & Al	**9. Demuth Gymnasium Floor Repairs:** Gathering materials now. To bid in March and completion in April.
Patrick	**10. Sunrise Park Water Valve Replacement: Facilities Manger met with DWA (Desert Water Agency) in order to identify and isolate water sources in January. DWA is to provide updated plan of their devices and plan for**

separation. Staff is preparing specification for scope of work and we will be prepared to bid late February. Completion in April.

Rick/Al

12. Stadium Fencing Repairs & Water Turtles: Fence work to be completed by early March, turtles by the end of March. **Stadium fencing has been surveyed. Meeting scheduled February 21 to go over final details.**

Rick

13. Replace 20 Trees-Palm Canyon, Indian Canyon, and Sunrise Park: List is completed. Complete specification with Architect in February. Award of contract in April. Work to begin in July/August due to the majority of the work is downtown.

Patrick

14. Village Green- Electrical Meter Panel Replacement: Southern California Edison contacted, work to be done in house and completed by March.

Engineering/Al

15. Downtown/Uptown Crosswalks: Going to Council to verify location and authorize bids January 16. Purchase lights in February. Project will be bid in March and awarded in April. Completed by summer. 01/17/13 Project was presented to City Council to confirm locations. Locations were approved however Council requested modified architectural design for beacons and curb "popouts". Staff **met** with Chris Mills and **got** proposals for street popout designs. **Feasibility study being done by RBF for pop-outs of the beacons into the street.**

Savat

17. Traffic Signal & Queing Study (Sunrise @ Ralph's Ctr): Part of speed study proposals received. Interviews are scheduled for January 23. Award in February. Study to by complete in March. (1/23/13) Interviews scheduled for next week. This project will be a CCO to the speed survey project. **2/13/2013 - Received cost estimate from selected consultant. Will integrate it into the Speed Survey Contract. Award of contract to be submitted to Council on March 6th meeting.**

Patrick

18. Lighting – Replace Underground Electrical Downtown (P.C.) David Ready **has advised to proceed with the segment on Palm Canyon from Tamarisk to Vista Chino.**

Savat

19. Slurry Seal-1/16/2013 – Previous slurry seal project specifications are being reviewed and updated to include Measure J streets. Project needs to be in construction in the Spring due to climate/temperature restrictions. **2/13/2013 – Specifications are being worked on. Streets for slurry seal being finalized. Bid approval from City Council to be on March 6th agenda.**

Savat

20 & 21. Street Overlay: Street Reconstruction: Scheduled for summer.

cc: Jay Thompson
Vicki Oltean
Patrick Sweeney
Rick Minjares
Savat Khamphou
Curt Watts
David Ready
Geoffrey Kiehl
Amy Blaisdell